

**BID TABULATION**  
**MOBILE HOME - OTERO/GREENTREE REGIONAL LANDFILL**  
**IFB NO. 2016-08**  
**SEPTEMBER 29, 2016 2:00 PM**  
**PURCHASING DEPARTMENT**

| ITEM NO.         | QUANTITY | DESCRIPTION                                    | Fiesta Mobile Homes, LLC |
|------------------|----------|------------------------------------------------|--------------------------|
|                  |          |                                                | Total Price              |
| Base Bid         | 1 L/S    | Mobile Home, Complete, Delivered, and Set-Up * | \$91,000.00              |
| Add. Alt. No. 1  | 1 L/S    | Crown Molding                                  | \$695.00                 |
| Add. Alt. No. 2  | 1 L/S    | Bathroom Countertop Upgrade                    | No Bid                   |
| Add. Alt. No. 3A | 1 L/S    | Kitchen Countertop Upgrade                     | \$1,360.00               |
| Add. Alt. No. 3B | 1 L/S    | Kitchen Countertop Upgrade                     | No Bid                   |
| Add. Alt. No. 4  | 1 L/S    | Roofing Upgrade                                | \$2,600.00               |
| Add. Alt. No. 5  | 1 L/S    | Propane Gas Pack                               | No Charge                |
|                  |          | NMGRT (Base Bid Only)                          | \$7,583.88               |
|                  |          | <b>TOTAL (Base Bid Only Plus NMGRT)</b>        | <b>\$98,583.88</b>       |

\* AWARD BASE BID ITEM ONLY